

Packaged DX Systems – Pre Start-up Check List

All installation, start-up, and service of AboveAir Technologies' equipment must be performed by a qualified technician. The technician is responsible for verifying that the items on the pre-start-up check list have been completed and that the unit is installed and capable of operating in a satisfactory manner.

Email the completed checklist to productsupport@aboveair.com.

- | | |
|--|--|
| <input type="checkbox"/> Unit is visually free from damage from shipping, storage, or rigging | <input type="checkbox"/> All condensate piping is connected to the unit and trapped & sloped as required by the IOM. Piping is free from debris and does not leak. |
| <input type="checkbox"/> Unit has been installed level and with proper clearances | <input type="checkbox"/> The unit has been air balanced. |
| <input type="checkbox"/> Unit is clear of all construction debris | <input type="checkbox"/> All condenser water/glycol piping is connected to the unit (if applicable) and free of leaks. |
| <input type="checkbox"/> All ductwork is complete and connected to the unit. Ductwork is not supported from the unit. | <input type="checkbox"/> All chilled water piping is connected to the unit (if applicable) and free of leaks. |
| <input type="checkbox"/> All filters are installed and are clean. | <input type="checkbox"/> The system is operating with its design glycol concentration (if applicable). |
| <input type="checkbox"/> Power wiring is complete and voltage/phase/frequency matches the unit's nameplate. | <input type="checkbox"/> All hot water piping is connected to the unit (if applicable) and free of leaks. |
| <input type="checkbox"/> All sensors are installed and connected to the unit. | <input type="checkbox"/> All hydronic specialties required by the manufacturer have been installed (if applicable). |
| <input type="checkbox"/> All field installed components shipped loose with the unit have been installed (if applicable). | <input type="checkbox"/> All pumps, chillers, cooling towers, drycoolers, or other associated devices serving the unit are active. |
| <input type="checkbox"/> Any additional required control wiring is complete. | <input type="checkbox"/> The unit has been water balanced (if applicable). |

Comments

